Centrica Business Solutions

Wye Valley Phase 2 Construction Programme Rev 1



Millstream Maidenhead Road Windsor SL4 5GD Task Name Duration Start Predecessors % Complete Resource August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Februar March April May June July August Septemb October Novemb Decembe January Finish 1 Wye Valley Phase 2 NHS Trust 820 days Thu 01/09/2:Tue 02/12/25 300 days Thu 01/09/2:Fri 10/11/23 **Project Approval** Thu 01/09/27hu 22/09/22 100% **Client** 10 days Thu 01/09/22Wed 14/09/22 100% Client Salix application submitted 22/09 Funding application approval 0 days Thu 22/09/22Thu 22/09/22 4 100% Salix 249 days Fri 11/11/22 Fri 10/11/23 3 62% CBS CBS to issue Supplementary Ag 10 days Fri 11/11/22 Thu 24/11/22 5 100% CBS Fri 25/11/22 Thu 01/12/22 7 100% Client Client Client **Board Approval** Fri 02/12/22 Fri 02/12/22 8 100% Client 02/12 10 WVT Supplementary Agreemer 0 days Fri 02/12/22 Fri 02/12/22 9 100% Client CBS CBS draft Contract Change 16 wks Mon 05/12/2Mon 03/04/23 10 100% CBS ₫ 03/04 12 CBS issue Contract Change 0 days Mon 03/04/2Mon 03/04/23 11 100% CBS 13 Review Period Tue 04/04/23Wed 12/04/23 11 100% Client Client 14 Trust Programme Managemen 1 day Wed 05/07/2Wed 05/07/23 35 100% Client 15 Trust Management Board Appr 1 day Thu 06/07/23Thu 06/07/23 14 100% Client 16 Salix Change Notice Approval 61 days Fri 07/07/23 Mon 02/10/23 15 1% Client Trust Board Approval 1 day Fri 07/07/23 Fri 07/07/23 15 100% Client 07/07 18 Fri 07/07/23 Fri 07/07/23 17 WVT Contract Signature 0 days 100% Client 19 CBS Contract Signature 1 day Mon 10/07/2Mon 10/07/23 18 100% CBS 20 Wed 01/11/2Wed 01/11/23 19 0% Client FBC submitted 1 day 21 Trust Management Board Appr 1 day Fri 10/11/23 Fri 10/11/23 20FS+6 days 0% Client 22 Client Fri 10/11/23 Fri 10/11/23 20FS+6 days Trust Board Approval FBC 1 day 0% Client 23 223 days Mon 05/12/2Fri 27/10/23 Design 88% 130 days Fri 07/07/23 Mon 15/01/24 Procurement 36% **ESOS** Tue 11/07/23 Mon 24/07/23 19 100% ESOS Mechanical Services Insulation 10 days Mon 18/09/23Mon 15/01/24 37 30% Trane Heat Pumps 80 days Knights Brown Mon 30/10/23Mon 30/10/23 39 0% Knights Bro **Energy Centre Build** 1 day 49 District Heating Mon 30/10/23Mon 30/10/23 39 0% CPC CPC 1 day RMS Fri 07/07/23 Fri 07/07/23 39FS-12 wks Mechanical Works 100% RMS 1 day Electrical and Controls Works 1 day Mon 30/10/23Mon 30/10/23 39 0% RMS RMS 52 Mon 30/10/23Mon 30/10/23 39 BMS Interface 0% Johnson Co 1 day 53 Mon 30/10/23Mon 30/10/23 39 0% Midland Po Midland Powe 1 day 54 154 days Fri 05/05/23 Mon 11/12/23 51% Consents 59 761 days Thu 01/09/2: Wed 10/09/25 Works Packages 4% 60 Mon 11/12/2Mon 08/01/24 Site set up 15 days 64 Mechanical Building Fabrics Mon 15/01/2Mon 26/02/24 31 days 65 Loft Insulation Mon 15/01/2Mon 05/02/24 Mon 15/01/24Fri 02/02/24 63FS+4 days 0% ESOS ESOS 67 Mon 05/02/24Mon 05/02/24 66 0% Client **Cavity Wall Insulation** Mon 05/02/2Mon 26/02/24 16 days 69 Pathology Cavity Wall Insulatio 15 days Mon 05/02/24Fri 23/02/24 66 0% ESOS Trust Mon 26/02/24Mon 26/02/24 69 0% Trust Project: U3308 Wye Valley NHS Trust - Proposed Construction Programme Mon 25/09/23 Page 1

Wye Valley Phase 2 Construction Programme Rev 1



Centrica Business Solutions Millstream Maidenhead Road Windsor SL4 5GD Task Name 71

